

ID	Task Name	Duration	Start	Finish	Fri May 30	Mon Jun 2	Thu Jun 5	Sun Jun 8	Wed J
1	<b>Park District Project Schedule Building A and B</b>	<b>510 days</b>	<b>Wed 7/2/14</b>	<b>Fri 12/19/14</b>					
2									
3	<b>Municipal Meetings</b>	<b>510 days</b>	<b>Wed 7/2/14</b>	<b>Fri 12/19/14</b>					
4									
5	Submit Ordinance (Rezoning)	3 days	Wed 7/2/14	Thu 7/3/14					
6	CC to Introduce and Refer to PC (Rezoning)	3 days	Tue 7/8/14	Wed 7/9/14					
7	Submit Site Plan/Special Use Permit	3 days	Wed 7/2/14	Thu 7/3/14					
8	CC Notice to Puise (Site Plan)	3 days	Thu 7/10/14	Fri 7/11/14					
9	East Lansing City Council Meeting	3 days	Tue 7/8/14	Wed 7/9/14					
10	East Lansing Planning Commission Submission Due	3 days	Wed 7/2/14	Thu 7/3/14					
11	East Lansing Planning Commission Meeting	3 days	Wed 7/9/14	Thu 7/10/14					
12	East Lansing Historic District Commission	3 days	Thu 7/10/14	Fri 7/11/14					
13	PC Notice to Puise (Rezoning)	3 days	Thu 7/10/14	Fri 7/11/14					
14	Transportation Commission Meeting (Site Plan)	3 days	Mon 7/21/14	Tue 7/22/14					
15	East Lansing City Council Work Session	3 days	Tue 7/22/14	Wed 7/23/14					
16	East Lansing Planning Commission Submission Due	3 days	Wed 7/2/14	Thu 7/3/14					
17	East Lansing Planning Commission Meeting	3 days	Wed 7/23/14	Thu 7/24/14					
18	East Lansing Downtown Development Authority Meeting	3 days	Thu 7/24/14	Fri 7/25/14					
19	East Lansing City Council Meeting	3 days	Wed 8/6/14	Thu 8/7/14					
20	Parks Commission Meeting (Rezoning)	3 days	Wed 8/6/14	Thu 8/7/14					
21	Park Commission Meeting (Site Plan)	3 days	Wed 8/6/14	Thu 8/7/14					
22	PC Public Hearing (Rezoning)	3 days	Wed 8/13/14	Thu 8/14/14					
23	PC Public Hearing (Site Plan)	3 days	Wed 8/13/14	Thu 8/14/14					
24	East Lansing Planning Commission Submission Due	3 days	Wed 7/16/14	Thu 7/17/14					
25	East Lansing Planning Commission Meeting	3 days	Wed 8/13/14	Thu 8/14/14					
26	East Lansing Historic District Meeting Submission Due	3 days	Wed 7/16/14	Thu 7/17/14					
27	East Lansing Historic District Commission	3 days	Thu 8/14/14	Fri 8/15/14					
28	East Lansing City Council Work Session	3 days	Tue 8/19/14	Wed 8/20/14					
29	PC Action (Rezoning)	3 days	Wed 8/27/14	Thu 8/28/14					
30	PC Action (Site Plan)	3 days	Wed 8/27/14	Thu 8/28/14					
31	East Lansing Planning Commission Submission Due	3 days	Wed 7/30/14	Thu 7/31/14					
32	East Lansing Planning Commission Meeting	3 days	Wed 8/27/14	Thu 8/28/14					
33	East Lansing Downtown Development Authority Meeting	3 days	Thu 8/28/14	Fri 8/29/14					
34	Set Public Hearing (Rezoning)	3 days	Tue 9/2/14	Wed 9/3/14					
35	Set Public Hearing (Site Plan)	3 days	Tue 9/2/14	Wed 9/3/14					
36	East Lansing City Council Meeting	3 days	Tue 9/2/14	Wed 9/3/14					
37	CC Work Session (Rezoning)	3 days	Tue 9/9/14	Wed 9/10/14					
38	CC Work Session (Site Plan)	3 days	Tue 9/9/14	Wed 9/10/14					
39	East Lansing City Council Work Session	3 days	Tue 9/9/14	Wed 9/10/14					
40	East Lansing Planning Commission Submission Due	3 days	Wed 8/13/14	Thu 8/14/14					
41	East Lansing Planning Commission Meeting	3 days	Wed 9/10/14	Thu 9/11/14					
42	East Lansing Historic District Meeting Submission Due	3 days	Wed 8/13/14	Thu 8/14/14					
43	East Lansing Historic District Commission Meeting	3 days	Thu 9/11/14	Fri 9/12/14					
44	East Lansing City Council Meeting	3 days	Tue 9/16/14	Wed 9/17/14					
45	East Lansing City Council Work Session	3 days	Tue 9/23/14	Wed 9/24/14					
46	East Lansing Planning Commission Submission Due	3 days	Wed 8/27/14	Thu 8/28/14					
47	East Lansing Planning Commission Meeting	3 days	Wed 9/24/14	Thu 9/25/14					
48	East Lansing Downtown Development Authority Meeting	3 days	Thu 9/25/14	Fri 9/26/14					
49	CC Public Hearing (Rezoning)	3 days	Tue 10/7/14	Wed 10/8/14					
50	CC Hearing (Site Plan)	3 days	Tue 10/7/14	Wed 10/8/14					
51	East Lansing City Council Meeting	3 days	Tue 10/7/14	Wed 10/8/14					
52	East Lansing Planning Commission Submission Due	3 days	Wed 9/10/14	Thu 9/11/14					
53	East Lansing Planning Commission Meeting	3 days	Wed 10/8/14	Thu 10/9/14					
54	East Lansing Historic District Meeting Submission Due	3 days	Wed 9/10/14	Thu 9/11/14					
55	East Lansing Historic District Commission	3 days	Thu 10/9/14	Fri 10/10/14					
56	East Lansing City Council Work Session	3 days	Tue 10/14/14	Wed 10/15/14					

RECEIVED

JUL 09 2014

CITY OF EAST LANSING  
CODE ENFORCEMENT

Park District Investment Group  
Master Project Schedule  
Mon 6/30/14

Task



Progress



Summary



External Tasks

Deadline

Split



Milestone



Project Summary



External Milestone

ID	Task Name	Duration	Start	Finish	Fri May 30	Mon Jun 2	Thu Jun 5	Sun Jun 8	Wed J
57	East Lansing City Council Meeting	3 days	Tue 10/21/14	Wed 10/22/14					
58	East Lansing Planning Commission Submission Due	3 days	Wed 9/24/14	Thu 9/25/14					
59	East Lansing Planning Commission Meeting	3 days	Wed 10/22/14	Thu 10/23/14					
60	East Lansing Downtown Development Authority Meeting	3 days	Thu 10/23/14	Fri 10/24/14					
61	East Lansing City Council Work Session	3 days	Tue 10/28/14	Wed 10/29/14					
62	East Lansing City Council Meeting	3 days	Wed 11/5/14	Thu 11/6/14					
63	East Lansing Planning Commission Submission Due	3 days	Wed 10/15/14	Thu 10/16/14					
64	East Lansing Planning Commission Meeting	3 days	Wed 11/12/14	Thu 11/13/14					
65	East Lansing Historic District Meeting Submission Due	3 days	Wed 10/15/14	Thu 10/16/14					
66	East Lansing Historic District Commission Meeting	3 days	Thu 11/13/14	Fri 11/14/14					
67	East Lansing City Council Meeting	3 days	Tue 11/18/14	Wed 11/19/14					
68	East Lansing Downtown Development Authority Meeting	3 days	Thu 11/20/14	Fri 11/21/14					
69	East Lansing City Council Work Session	3 days	Tue 11/25/14	Wed 11/26/14					
70	East Lansing City Council Meeting	3 days	Tue 12/2/14	Wed 12/3/14					
71	East Lansing City Council Work Session	3 days	Tue 12/9/14	Wed 12/10/14					
72	East Lansing Planning Commission Submission Due	3 days	Wed 11/12/14	Thu 11/13/14					
73	East Lansing Planning Commission Meeting	3 days	Wed 12/10/14	Thu 12/11/14					
74	East Lansing Historic District Meeting Submission Due	3 days	Wed 11/12/14	Thu 11/13/14					
75	East Lansing Historic District Commission Meeting	3 days	Thu 12/11/14	Fri 12/12/14					
76	East Lansing City Council Meeting	3 days	Tue 12/16/14	Wed 12/17/14					
77	East Lansing Downtown Development Authority Meeting	3 days	Thu 12/18/14	Fri 12/19/14					
78									
79	<b>Design Phase</b>	240 days	Fri 8/1/14	Thu 7/2/15					
80	<b>Architectural</b>	240 days	Fri 8/1/14	Thu 7/2/15					
81	Demo Package	30 days	Fri 8/1/14	Thu 9/11/14					
82	Mass Grading	30 days	Fri 9/12/14	Thu 10/23/14					
83	Building A - Foundation	60 days	Fri 10/24/14	Thu 1/15/15					
84	Building A - Shell	60 days	Fri 1/16/15	Thu 4/9/15					
85	Building A - Design	60 days	Fri 4/10/15	Thu 7/2/15					
86									
87	<b>Site Design</b>	105 days	Fri 8/1/14	Thu 12/25/14					
88	Permit Preperation	45 days	Fri 8/1/14	Thu 10/2/14					
89	Plan Review, revisions, and permitting	60 days	Fri 10/3/14	Thu 12/25/14					
90									
91	<b>Environmental</b>	35 days	Fri 8/1/14	Thu 9/18/14					
92	BEA and Due Care Plan	14 days	Mon 9/1/14	Thu 9/18/14					
93	Soil Bondings	21 days	Fri 8/1/14	Fri 8/29/14					
94									
95	<b>Demolition Phase</b>	151 days	Mon 9/1/14	Mon 3/30/15					
96	<b>Asbestos Abatement</b>	76 days	Mon 9/1/14	Mon 12/15/14					
97	Inspection and Sampling	7 days	Mon 9/1/14	Tue 9/9/14					
98	Bid Specifications and Contractor Visits	14 days	Wed 9/10/14	Mon 9/29/14					
99	Asbestos Abatement Bid Package	7 days	Tue 9/30/14	Wed 10/8/14					
100	Award Contract	7 days	Thu 10/9/14	Fri 10/17/14					
101	Notice to State	10 days	Tue 10/21/14	Mon 11/3/14					
102	Asbestos Abatement	30 days	Tue 11/4/14	Mon 12/15/14					
103									
104	<b>Deconstruction</b>	151 days	Mon 9/1/14	Mon 3/30/15					
105	Bid Demolition	45 days	Mon 9/1/14	Fri 10/31/14					
106	Award Contract	7 days	Mon 11/3/14	Tue 11/11/14					
107	Building Demolition	60 days	Tue 1/6/15	Mon 3/30/15					
108									
109	<b>Construction Phase</b>	465 days	Tue 3/31/15	Mon 1/9/17					
110	<b>Sitework</b>	90 days	Tue 3/31/15	Mon 8/3/15					
111	Excavation	60 days	Tue 3/31/15	Mon 6/22/15					

ID	Task Name	Duration	Start	Finish	Fri May 30	Mon Jun 2	Thu Jun 5	Sun Jun 8	Wed J
112	Underground Utilities (Water, Sewer, Storm)	30 days	Tue 6/23/15	Mon 8/3/15					
113									
114	<b>Building Construction</b>	360 days	Tue 8/4/15	Mon 12/19/16					
115	Construct Building A	360 days	Tue 8/4/15	Mon 12/19/16					
116	Construct Building B	120 days	Tue 8/4/15	Mon 1/18/16					
117									
118	<b>Phase 1 - Site Paving and Landscaping</b>	292 days	Tue 9/1/15	Wed 10/12/16					
119	Landscaping - Building A	30 days	Thu 9/1/16	Wed 10/12/16					
120	Landscaping - Building B	30 days	Tue 9/1/15	Mon 10/12/15					
121									
122	<b>Certificates of Occupancy</b>	255 days	Tue 1/19/16	Mon 1/9/17					
123	C of O Building A	15 days	Tue 12/20/16	Mon 1/9/17					
124	C of O Building B	15 days	Tue 1/19/16	Mon 2/8/16					

